

Harborview Point-Charlestown Navy Yard Two Month Look-Ahead

ID	Task Name	Duration	Start	Finish	July							August						
					6/12	6/19	6/26	7/3	7/10	7/17	7/24	7/31	8/7	8/14				
1	Neighborhood Meeting	1 day	Tue 6/14/05	Tue 6/14/05														
2	Staging Area Preparation	18 days	Mon 6/20/05	Thu 7/14/05														
3	Fencing, jersey barrier relocation for trailers	4 days	Mon 6/20/05	Thu 6/23/05														
4	Trailer delivery	2 days	Tue 6/21/05	Wed 6/22/05														
5	Trailer build-out	15 days	Thu 6/23/05	Thu 7/14/05														
6	Start rodent control program	1 day	Mon 6/20/05	Mon 6/20/05														
7	Run water line, electrical service to Staging Area	10 days	Thu 6/23/05	Thu 7/7/05														
8	Bricklayers Parking	11 days	Mon 6/20/05	Tue 7/5/05														
9	Sand bags / Silt fence along concrete pier	3 days	Mon 6/20/05	Wed 6/22/05														
10	Fence and Gate	5 days	Mon 6/20/05	Fri 6/24/05														
11	Lighting	5 days	Wed 6/22/05	Tue 6/28/05														
12	Striping, signage at Bricklayers handicap parking, loading	5 days	Mon 6/27/05	Fri 7/1/05														
13	Relocation day for Bricklayers parking	1 day	Tue 7/5/05	Tue 7/5/05														
14	Testing	32 days	Fri 5/27/05	Wed 7/13/05														
15	Supplemental precharacterization by B&C	19 days	Tue 5/31/05	Fri 6/24/05														
16	Office trailer setup for B&C, ENSR, H&A, NYFP	2 days	Tue 6/14/05	Wed 6/15/05														
17	Install dust monitoring equipment	3 days	Mon 6/20/05	Wed 6/22/05														
18	Dust monitoring background readings	2 days	Thu 6/23/05	Fri 6/24/05														
19	Install monitoring points	11 days	Tue 6/28/05	Wed 7/13/05														
20	Authorize preconstruction survey	15 days	Fri 5/27/05	Fri 6/17/05														
21	Execute preconstruction survey	10 days	Mon 6/20/05	Fri 7/1/05														
22	Building Construction (to C of O)	482 days	Wed 6/22/05	Tue 5/22/07														
23	Prepare Site	10 days	Wed 6/22/05	Wed 7/6/05														
24	Relocate Fences	5 days	Wed 6/22/05	Tue 6/28/05														
25	Install signage on new fence	2 days	Tue 6/28/05	Wed 6/29/05														
26	Stripe new crosswalks on First Ave, Sixteenth St	2 days	Tue 6/28/05	Wed 6/29/05														
27	Install Erosion Control and Boom	10 days	Wed 6/22/05	Wed 7/6/05														
28	Excavation	117 days	Mon 6/27/05	Tue 12/13/05														
29	Surcharge Removal (19,000 cy @ 700 cy / day) south - north	27 days	Mon 6/27/05	Wed 8/3/05														
30	Pretrench	22 days	Tue 7/5/05	Wed 8/3/05														
31	Seawall repair (coordinate w/ erosion control)	40 days	Tue 7/5/05	Mon 8/29/05														
32	Sheet Pile Installation	30 days	Tue 7/19/05	Mon 8/29/05														
33	Bulk Excavation (65,000 cy @ 700 cy / day)	92 days	Tue 8/2/05	Tue 12/13/05														
34																		
35																		